

ID	Task Name	Duration	Start	Finish	Dec '17	Jan '18	Feb '18
1	Close west bound lane to traffic from Ash St to Comstock St.	21 days	Mon 1/8/18	Mon 2/5/18	3	7	11
2	Demo sidewalk and curb, underground work at Robinson St., north side	6 days	Mon 1/15/18	Mon 1/22/18		14	
3	demo sidewalk and curb, underground work from Hawthorne to Robinson, south side	10 days	Mon 1/22/18	Fri 2/2/18		14	
4	Pour back ADA ramps, curbs and sidewalks at Mardonna on north side	2 days	Tue 1/16/18	Wed 1/17/18		14	
5	Finish ADA ramp and sidewalk at Umpqua	4 days	Tue 1/16/18	Fri 1/19/18		14	
6	Setup and pour ADA ramps at Kruse St. north	3 days	Mon 1/15/18	Wed 1/17/18		14	
7	Setup and pour ADA ramps at Robinson St. north	3 days	Mon 1/22/18	Wed 1/24/18		14	
8	Setup and pour ADA ramps at Hawthorn	3 days	Thu 1/25/18	Mon 1/29/18		14	
9	Place CG3's and sidewalk patches between Hawthorne and Robinson, south side	5 days	Mon 1/29/18	Fri 2/2/18		14	
10	Begin demo of corners on north side between Willamette and Eagle Streets	13 days	Wed 1/17/18	Fri 2/2/18		14	
11	Pour back ADA ramps, curbs and sidewalks from Umpqua to Eagle on north side	10 days	Tue 1/23/18	Mon 2/5/18		14	

Project: CENTRAL AVE. SCHEDU
Date: Tue 1/16/18

- Task
- Split
- Milestone
- Summary
- Project Summary
- Inactive Task
- Inactive Milestone
- Inactive Summary
- Manual Task
- Duration-only
- Manual Summary Rollup
- Manual Summary
- Start-only
- Finish-only
- External Tasks
- External Milestone
- Deadline
- Progress
- Manual Progress