

ACTIVE PROJECTS

PROJECT	PROJ#	CURRENT STATUS
Updated November, 2016		
N. Comstock Waterline replacement	WAT# 2015.01	N. Comstock waterline installation was completed in September. Paving weather dependent.
N. Comstock (Phase 2) Street Improvements	DC# 2016-06	This will be a County project. Plan and design complete; work to take place 2017 City to take over ownership of Comstock from Central to West School once completed.
Wastewater Plant Improvements	#WW-2014.01	<p>Disinfection improvement (Sodium Hypochlorite System) completed September 2017.</p> <p>14" Forcemain Bid in January 2017, construction starts March 2017 with a completion date in May 2017.</p> <p>SBR Pre-Load Awarded 6-14-2016 to GreenSuns Inc. phase 1 was completed in September. Approximately 4" of settlement has occurred which is close to the maximum settlement anticipated. Phase two to start in February 2017 with less than six months needed for settlement. Timing will not affect the final design, bidding and construction of the plant improvements.</p> <p>Recycled Water Reuse Plan Update Awarded 6-16-2016 To be completed March 2017.</p> <p>WWTF-Final Design contract awarded to The Partnership Engineers & Planners, Inc. on 8-22-2016. We are on track for submitting the 60% plans and specs on December 31, 2016, 90% Final Design to be completed by April 3, 2017 and 100% Design completed by June 1, 2017. Construction estimated to start August 2017 and completed by June 1, 2019</p>
Central Ave. TOA Improvement	ST# 2016-07	<p>Schedule-East of Comstock to West of Calapooia, Start Design 9-12-2016, Complete Final Design 3-10-2017, Bid 3-11-2017 thru 4-1-2017, Start Construction 5-6-2017.</p> <p>ODOT is currently working on the design for the upgrading the ADA ramps East of I-5 to Comstock. ODOT is looking at the possibility to include the paving with the cities project.</p>
Valentine Street Improvements	ST# 2016-05	Reconstruction - drainage, curb, sidewalk, and paving; working to secure funding. Engineering to begin 2016-17, construction in 2017-18 Fiscal year

Ford's Pond Community Park Master Plan	PK# 2016-04	Grant received in the amount of \$40,000.00 notice to proceed on October 17, 2016. Completion date October 31, 2018
Water Master Plan and Water Management & Conservation Plan Update	WAT#2016-03	Contract awarded on October 25, 2016 to The Dyer Partnership Engineers and Planners Inc. To be completed on August 4, 2017.
Community Center concrete access pad		Awarded to Dustin Ferch Concrete Construction, concrete poured 11-4-2016.