

ID	Task Name	Duration	Start	Finish	Nov '17
1	Close east and west bound lanes to traffic as needed from Mardonna to Opal	16 days	Mon 10/23/17	Mon 11/13/17	12 Guido
2	Begin sawcutting from Mardonna to Opal	4 days	Mon 10/23/17	Thu 10/26/17	lar
3	Place temp crossing for pedestrians	14 days	Tue 10/24/17	Fri 11/10/17	Cradar
4	Begin demo and prep of sidewalk ramps from Mardonna to Opal	12 days	Tue 10/24/17	Wed 11/8/17	Cradar
5	Begin lane closures as needed from Mardonna to Waite St.	9 days	Wed 11/8/17	Mon 11/20/17	
6	Saw cut north and south sides from Mardonna to Waite St	3 days	Wed 11/8/17	Fri 11/10/17	Cradar
7	Begin pour back of ADA ramps from Mardonna to Opal	11 days	Fri 10/27/17	Fri 11/10/17	Guido
8	Close single lane as needed from Comstock to Grant	21 days	Mon 11/13/17	Mon 12/11/17	
9	Place temporary pedestrian walkways from Comstock to Grant	16 days	Mon 11/13/17	Mon 12/4/17	
10	Begin demo and prep of sidewalk ramps from Mardonna to Waite St.	6 days	Mon 11/13/17	Mon 11/20/17	
11	Excavation and prep from Comstock to Grant, install manholes, piping and inlets	21 days	Mon 11/13/17	Mon 12/11/17	
12	Sta 1364+80 RT Place stone embankment	1 day	Thu 11/16/17	Thu 11/16/17	Crac
13	Close single lanes as needed from Waite to Umatilla Streets	12 days	Thu 11/9/17	Fri 11/24/17	

Project: CENTRAL AVE. SCHEDU
Date: Tue 10/31/17

Task	Inactive Summary	External Tasks
Split	Manual Task	External Milestone
Milestone	Duration-only	Deadline
Summary	Manual Summary Rollup	Progress
Project Summary	Manual Summary	Manual Progress
Inactive Task	Start-only	
Inactive Milestone	Finish-only	