





























































ID	Task Name	Duration	Start	Finish	Resource Names	Dec '17	Jan '18	Feb '18	Mar '18
						3 10 17 24	31 7 14 21	28 4 11 18 25	4
1	Close west bound lane to traffic from Ash St to Comstock St.	10 days	Mon 1/29/18	Fri 2/9/18	Guido			 Guido	
2	demo sidewalk and curb, underground work from Sunset to Robinson, south side	5 days	Mon 2/5/18	Fri 2/9/18	Cradar			 Cradar	
3	Demo and excavate for ADA ramps and inlets at Hawthorne St. south side	6 days	Mon 2/5/18	Mon 2/12/18	Cradar			 Cradar	
4	Form and pour ADA ramps at Willamette, north and south	5 days	Mon 1/29/18	Fri 2/2/18	Guido			 Guido	
5	Completion of concrete work on ADA's along north Central between Sherman and	4 days	Mon 2/5/18	Thu 2/8/18	Guido			 Guido	
6	trench patching from RR tracks to Comstock - north side	5 days	Mon 2/5/18	Fri 2/9/18	Guido			 Guido	
7	begin demo and underground from Hawthorne to Taylor St - south side	14 days	Tue 2/6/18	Fri 2/23/18	Cradar			 Crada	
8	demo and prep SE corner of Umpqua Street, place underground pipes	2 days	Thu 2/8/18	Fri 2/9/18	Cradar			 Cradar	
9	Demo and prep corners at Umpqua-north side	6 days	Mon 2/5/18	Mon 2/12/18	Guido			 Guido	
10	Trench patching from Umpqua to end of project	5 days	Mon 2/12/18	Fri 2/16/18	Guido			 Guido	
11	Saw cut for power source and conduit at Umpqua St.	1 day	Wed 2/7/18	Wed 2/7/18	Cradar			 Cradar	
12	Trench for conduit from power source to north side of Central	2 days	Thu 2/8/18	Fri 2/9/18	Guido			 Guido	
13	Place conduit from power source to north side of Central	2 days	Sat 2/10/18	Mon 2/12/18	Kunert			 Kunert	

Project: CENTRAL AVE. SCHEDU
Date: Tue 2/6/18

Task		Inactive Summary		External Tasks
Split		Manual Task		External Milestone 
Milestone		Duration-only		Deadline 
Summary		Manual Summary Rollup		Progress 
Project Summary		Manual Summary		Manual Progress 
Inactive Task		Start-only		
Inactive Milestone		Finish-only		

ID	Task Name	Duration	Start	Finish	Resource Names	Dec '17				Jan '18				Feb '18				Mar '18				
						3	10	17	24	31	7	14	21	28	4	11	18	25	4			
14	Begin saw cut of sidewalk between Umpqua and RR tracks - north side	5 days	Tue 2/6/18	Mon 2/12/18	Cradar																	Cradar
15	Install storm pipe and excavate for inlet at SE corner of Umpqua pending design change	1 day	Fri 2/9/18	Fri 2/9/18	Guido																	Guido
16	Begin sw demo between Umpqua and State St	3 days	Mon 2/12/18	Wed 2/14/18	Guido																	Guido
17	pour back ADA ramp, curbs and sidewalks at SE corner of Umpqua Street	3 days	Mon 2/12/18	Wed 2/14/18	Guido																	Guido
18	Begin underground work at State St, install new manhole, 12" culvert and inlets	6 days	Tue 2/13/18	Tue 2/20/18	Cradar																	Cradar
19	Wait on demo at Umatilla pending electrical submittals				Heberly/Kunert																	
20	demo and prep south side of Central from Waite Street east	5 days	Fri 2/9/18	Thu 2/15/18	Guido																	Guido
21	setup and pour curbs and walks between Umpqua and State St	3 days	Fri 2/16/18	Tue 2/20/18	Guido																	Guido
22	Setup and pour new ADA on south side of Central between Waite and Silver Glen	3 days	Tue 2/6/18	Thu 2/8/18	Guido																	Guido
23	Place conduit for street lights on north side of Central between State and Umpqua	3 days	Mon 2/12/18	Wed 2/14/18	Kunert																	Kunert
24	Dig out for tree grates and install root barrier and topsoil between Umpqua and State	2 days	Mon 2/12/18	Tue 2/13/18	Guido																	Guido
25	Auger lamp pole bases at Umpqua and State - north side	3 days	Thu 2/15/18	Mon 2/19/18	Guido																	Guido
26	Set tree grates and frames along north side of Central between State and Umpqua	2 days	Wed 2/14/18	Thu 2/15/18	Guido																	Guido

Project: CENTRAL AVE. SCHEDU Date: Tue 2/6/18	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

ID	Task Name	Duration	Start	Finish	Resource Names	Dec '17				Jan '18				Feb '18			Mar '18			
						3	10	17	24	31	7	14	21	28	4	11	18	25	4	
27	Set up and pour back curbs and sidewalks between Umpqua and State Steets, north side	5 days	Fri 2/16/18	Thu 2/22/18	Guido															Guido
28	Pour lamp pole bases between Umpqua and State St. - north side	1 day	Tue 2/20/18	Tue 2/20/18	Guido															Guido
29	Saw cut and remove driveway at liquer store on State St.	1 day	Fri 2/23/18	Fri 2/23/18	Guido															Guido
30	set up and pour new ADA ramps at State St - north side	3 days	Wed 2/21/18	Fri 2/23/18	Guido															Guido

Project: CENTRAL AVE. SCHEDU Date: Tue 2/6/18	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			