

ID	Task Name	Duration	Start	Finish	Resource Names	Dec '17 3 10 17 24 31	Jan '18 7 14 21 28	Feb '18 4 11 18 25	Mar '18 4 11 18 25	Apr '18 1 8 15 22 29	May 6
1	begin demo from Calapooia to RR	3 days	Tue 4/10/18	Thu 4/12/18	Cradar						■ Cradar
2	trench patch from Umpqua to State, north	1 day	Fri 4/13/18	Fri 4/13/18	Guido						■ Guido
3	trench patch State St intersection	1 day	Fri 4/13/18	Fri 4/13/18	Guido						■ Guido
4	pour basin bottoms between north Calapooia and RR and at State St intersection	3 days	Mon 4/16/18	Wed 4/18/18	Guido						■ Guido
5	form curbs between north Calapooia and RR	2 days	Mon 4/16/18	Tue 4/17/18	Guido						■ Guido
6	set water meter boxes between north Calapooia and RR, in sidewalk area, dig out at tree locations, place topsoil and root barriers	2 days	Tue 4/17/18	Wed 4/18/18	Guido						■ Guido
7	install conduit between north Calapooia and RR	2 days	Mon 4/16/18	Tue 4/17/18	Kunert						■ Kunert
8	pour new curb between Calapooia and RR	2 days	Thu 4/19/18	Fri 4/20/18	Guido						■ Guido
9	set and pour sidewalk between north Calapooia and RR	1 day	Mon 4/23/18	Mon 4/23/18	Guido						■ Guido

Project: CENTRAL AVE. SCHEDU
Date: Tue 4/10/18

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Name	Duration	Start	Finish	Resource Names	Dec '17 3 10 17 24 31	Jan '18 7 14 21 28	Feb '18 4 11 18 25	Mar '18 4 11 18 25	Apr '18 1 8 15 22 29	May 6
10	begin demo from State to Calapooia, north	2 days	Wed 4/18/18	Thu 4/19/18	Cradar						
11	place conduit on north Calapooia to State	1 day	Mon 4/23/18	Mon 4/23/18	Kunert						
12	set curb forms and pour curbs on Calapooia to 2 days State north side	2 days	Tue 4/24/18	Wed 4/25/18	Guido						
13	set water meter boxes, digout tree bases, place topsoil and root barriers, set tree grates between State and Calapooia north	2 days	Thu 4/26/18	Fri 4/27/18	Guido						
14	work on removal and replacement of defective inlets	15 days	Fri 4/13/18	Thu 5/3/18	Guido						
15	begin lowering of boxes from east end of project to Mardonna	10 days	Mon 4/16/18	Fri 4/27/18	Guido						
16	begin AC repair sections from Jade to Silver Gl	8 days	Wed 4/18/18	Fri 4/27/18	Guido						

Project: CENTRAL AVE. SCHEDU
Date: Tue 4/10/18