

ID	Task Name	Duration	Start	Finish	Resource Names
1	complete placement of tree grates	5 days	Sun 7/1/18	Thu 7/5/18	Cradar
2	complete conduit install across Umatilla	1 day	Mon 7/2/18	Mon 7/2/18	Guido
3	demo and prep of west side of Calapooia	2 days	Mon 7/9/18	Tue 7/10/18	Cradar
4	prep and pour curbs and sidewalk at west side of Calapooia	3 days	Wed 7/11/18	Fri 7/13/18	Guido
5	install handrails at sidewalks	2 days	Wed 7/11/18	Thu 7/12/18	Guido
6	pour end slope paving at Miller Street	1 day	Wed 7/11/18	Wed 7/11/18	Guido
7	complete all paving approaches	4 days	Mon 7/2/18	Thu 7/5/18	Knife River
8	adjust manholes and valve boxes	11 days	Tue 7/3/18	Tue 7/17/18	Guido
9	road striping and legends	3 days	Mon 7/9/18	Wed 7/11/18	Apply-A-Line
10	complete installation of flashing beacon	2 days	Mon 7/9/18	Tue 7/10/18	Kunert
11	complete inlet installs and replacements	10 days	Mon 7/9/18	Fri 7/20/18	Guido
12	install traffic loops	5 days	Mon 7/9/18	Fri 7/13/18	Kunert
13	install signal controller	1 day	Mon 7/9/18	Mon 7/9/18	Kunert
14	complete topsoil, seeding and ac slope paving	10 days	Tue 7/10/18	Mon 7/23/18	Guido
15	complete all cleanup and mobe out	10 days	Tue 7/24/18	Mon 8/6/18	Guido
16					



Project: CENTRAL AVE. SCHEDU
Date: Mon 7/2/18

Task Summary

- Task
- Split
- Milestone
- Summary

Project Summary

- Project Summary
- Inactive Task
- Inactive Milestone
- Inactive Summary

Manual Task

- Manual Task
- Duration-only
- Manual Summary Rollup
- Manual Summary

Start-only

- Start-only
- Finish-only
- External Tasks
- External Milestone

Deadline

- Deadline
- Progress
- Manual Progress

Page 1