


ID	Task Name	Duration	Start	Finish	Resource Names	ec '17	Jan '18	Feb '18	Mar '18	Apr '18	May '18															
1	complete ADA ramp at NE corner of Calapooia	1 day	Tue 4/24/18	Tue 4/24/18	Guido	3	10	17	24	31	7	14	21	28	4	11	18	25	1	8	15	22	29	5	13	
2	demo north side of Calapooia to State	2 days	Tue 4/24/18	Wed 4/25/18	Cradar																					
3	prep for curb, place conduit north side of Calapooia to State	2 days	Thu 4/26/18	Fri 4/27/18	Cradar																					
4	form curb north side of Calapooia to State	1 day	Fri 4/27/18	Fri 4/27/18	Guido																					
5	dig out for tree grates Calapooia to State, north	1 day	Mon 4/30/18	Mon 4/30/18	Guido																					
6	place tree grates, pour curbs Calapooia to State, north	1 day	Tue 5/1/18	Tue 5/1/18	Guido																					
7	place tree water lines - pending Change Order	1 day	Wed 5/2/18	Wed 5/2/18	Guido																					
8	form ADA ramp at north intersection of Front St - pending Change Order	1 day	Wed 5/2/18	Wed 5/2/18	Guido																					
9	set up sidewalks, Calapooia to State, north	1 day	Wed 5/2/18	Wed 5/2/18	Guido																					
10	pour sidewalks, Calapooia to State, north	1 day	Thu 5/3/18	Thu 5/3/18	Guido																					
11	pending water line CO	1 day	Fri 5/4/18	Fri 5/4/18	Guido																					
12	trench patch from Calapooia to State - north	1 day	Fri 5/4/18	Fri 5/4/18	Guido																					
13	demo curb line at City Hall - prep curb line and 2 days place conduit	2 days	Mon 5/7/18	Tue 5/8/18	Cradar																					
14	form curb at City Hall, form ADA ramp - City He1	1 day	Wed 5/9/18	Wed 5/9/18	Guido																					
15	place ADA at SW corner of Umpqua	1 day	Thu 5/10/18	Thu 5/10/18	Guido																					
16	place curb and remainder of ADA at City Hall	1 day	Fri 5/11/18	Fri 5/11/18	Guido																					
17	begin demo from Front to Calapooia - south	2 days	Mon 5/7/18	Tue 5/8/18	Cradar																					

Project: CENTRAL AVE. SCHEDULE
Date: Tue 4/24/18

ID	Task Name	Duration	Start	Finish	Resource Names	Dec '17	Jan '18	Feb '18	Mar '18	Apr '18	May '18															
17	prep for curb - Front to Calapooia - south	1 day	Tue 5/8/18	Tue 5/8/18	Cradar	3	10	17	24	31	7	14	21	28	4	11	18	25	1	8	15	22	29	5	13	
18	place conduit - from Front to Calapooia - south	1 day	Wed 5/9/18	Wed 5/9/18	Kunert																					
19	form curb - from Front to Calapooia - south	1 day	Thu 5/10/18	Thu 5/10/18	Guido																					
20	place curb from Front to Calapooia - south	1 day	Fri 5/11/18	Fri 5/11/18	Guido																					



Project: CENTRAL AVE. SCHEDU
Date: Tue 4/24/18

	Task		Project Summary		Manual Task		Start-only		Deadline
	Split		Inactive Task		Duration-only		Finish-only		Progress
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress
	Summary		Inactive Summary		Manual Summary		External Milestone		