

## COUNCIL PRIORITIES / OPERATIONAL INITIATIVES

<b>COMMUNITY DEVELOPMENT: PUBLIC WORKS/WASTEWATER</b>				<a href="mailto:a.swan@ci.sutherlin.or.us">a.swan@ci.sutherlin.or.us</a>
<b>Objective: Goal 5</b>	<b>Due Date</b>	<b>Council Date</b>	<b>Status</b>	
<b>Final-design Wastewater Treatment Plant improvements</b>				
1. Awarded contract to Dyer Partnership Engineers & Planners, Inc.	Aug '16		Completed	
2. 60% design completion	Jan '17		Completed	
3. 90% design completion	May '17		Completed	
4. 100% design completion	Jul '17		Completed	
5. Advertise to bid	Feb '18		On schedule	
6. Bid opening	Mar '18		On schedule	
7. Award contract	Mar '18	8/14/2017	On schedule	
8. Start construction	Apr '18		On schedule	
9. Construction complete	Oct '19		On schedule	
10. Report to Council	Nov '19	Oct 2019	On schedule	
<b>Objective: Goal 5</b>				
<b>NPDES Permit renewal</b>				
1. Submitted	Mar '11		Completed	
2. DEQ submitted NPDES permit to City	Mar '17		On Schedule	
3. NPDES issuance	Sep '17		On Schedule	
4. Report to Council	Nov '17	11/13/2017	Waiting for agency's reviews	