

ID	Task Name	Duration	Start	Finish	Resource Names	ec '17	Jan '18
1	close west bound lane to traffic from Pine St to Grant St.	21 days	Mon 12/18/17	Mon 1/15/18	Guido	3	17 24 31 7 14 21
2	Place Temp crossing and temp striping for pedestrians	1 day	Mon 12/18/17	Mon 12/18/17	Guido		17
3	completion of underground work on Sherman Street	5 days	Mon 12/18/17	Fri 12/22/17	Cradar		17
4	Pour catch basin bottoms at Sherman St.	2 days	Thu 12/21/17	Fri 12/22/17	Guido		17
5	CHRISTMAS DAY OFF	1 day	Mon 12/25/17	Mon 12/25/17			17
6	begin underground and demo work at Branton	8 days	Tue 12/26/17	Thu 1/4/18	Cradar		17 24 31 7 14 21
7	pour catch basin and CG3 basins at Branton	2 days	Fri 1/5/18	Mon 1/8/18	Guido		17 24 31 7 14 21
8	pour CG3 bases and place tops at Oak St	2 days	Tue 12/26/17	Wed 12/27/17	Guido		17 24 31 7 14 21
9	Pour back of Sidewalk, curbs, and ramps at Oak and Pine Sts.	6 days	Wed 12/27/17	Wed 1/3/18	Guido		17 24 31 7 14 21
10	pour back curbs, sidewalk and ramps at Ash St.	5 days	Thu 12/28/17	Wed 1/3/18	Guido		17 24 31 7 14 21

Project: CENTRAL AVE. SCHEDU  
Date: Tue 12/19/17

Task	Inactive Summary	External Tasks
Split	Manual Task	External Milestone
Milestone	Duration-only	Deadline
Summary	Manual Summary Rollup	Progress
Project Summary	Manual Summary	Manual Progress
Inactive Task	Start-only	
Inactive Milestone	Finish-only	