

ID	Task Name	Duration	Start	Finish	Resource Names	Gantt Chart																																												
						17	24	1	8	15	22	29	5	12	19	26	3	10	17	24	31	7	14	21	28	4	11	18	25	4	11	18	25	1	8	15	22	29	6	13	20	27	3	10	17	24	1	8	15	22
82	Sta "C" 1254+30.5 RT to "C" 1261+73 RT - Grind and pave 2" inlay, 12' width, east bound travel lane	0.5 days	Thu 7/5/18	Thu 7/5/18	Knife River	■ Knife River																																												
83	Sta "C" 1261+73 RT to sta "C" 1280+65 RT - Grind and pave variable width 17' to 36', east bound travel and turn lanes (to Comstock)	0.5 days	Thu 7/5/18	Thu 7/5/18	Knife River	■ Knife River																																												
84	Sta "C" 1280+65 LT to sta "C" 1261+73 LT, west bound. Grind and pave 2" inlay variable width 17' to 36'.	1 day	Mon 7/9/18	Mon 7/9/18	Knife River	■ Knife River																																												
85	SUTHERLIN STAMPEDE - no work performed all Central	2 days	Tue 7/10/18	Wed 7/11/18	City	■ City																																												
86	Sta "C" 121256+33 LT to sta "C" 1254+30.5 LT, west bound "right turn lane" grind and pave 2" inlay	0.25 days	Thu 7/12/18	Thu 7/12/18	Knife River	■ Knife River																																												
87	Sta "C" 1235+00 LT to sta "C" 1196+70 LT - apply 2" AC overlay, 30'/2 width. West	0.5 days	Thu 7/12/18	Thu 7/12/18	Knife River	■ Knife River																																												
88	Sta "C" 1196+70 LT to sta "C" 1195+70.3 LT - Taper grind and pave to match existing AC. West bound lane	0.25 days	Thu 7/12/18	Thu 7/12/18	Knife River	■ Knife River																																												
89	Sta 1280+65 LT to RR tracks, east bound and median lanes. Grind and pave 2" AC	1 day	Fri 7/13/18	Fri 7/13/18	Knife River	■ Knife River																																												
90	RR tracks to Sta 1280+65 RT, west bound lane - 2" grind and pave inlay	1 day	Mon 7/16/18	Mon 7/16/18	Knife River	■ Knife River																																												
91	RR tracks to sta "C" 1372+11 east bound lane - 2" grind and pave inlay	0.75 days	Tue 7/17/18	Tue 7/17/18	Knife River	■ Knife River																																												
92	Sta "C" 1372+11 to Sta 1403+25.8 east bound - 2" AC overlay	0.25 days	Tue 7/17/18	Tue 7/17/18	Knife River	■ Knife River																																												
93	Sta "C" 1403+25.8 to sta "C"1413.+64 (city limits) east bound - 2" AC overlay	0.5 days	Wed 7/18/18	Wed 7/18/18	Knife River	■ Knife River																																												
94	Sta "C" 1195 Lt & RT to sta "C" 1232+00 - backfill shoulders	4 days	Thu 7/19/18	Tue 7/24/18	Cradar	■ Cradar																																												
95	City limits to Sta "C" 1372+11 - 2" AC overlay	1 day	Thu 7/19/18	Thu 7/19/18	Knife River	■ Knife River																																												
96	Sta "C" 1372+11 to sta "C" 1312+00 (Ash St) west bound - 2" AC grind and pave inlay	1 day	Fri 7/20/18	Fri 7/20/18	Knife River	■ Knife River																																												
97	Sta "C" 1312+00 to sta "C" 1280+36 (Comstock) west bound - 2" grind and pave	1 day	Mon 7/23/18	Mon 7/23/18	Knife River	■ Knife River																																												
98	Pave street connectors	3 days	Tue 7/24/18	Thu 7/26/18	Knife River	■ Knife River																																												
99	Place topsoil and seeding at various sites	3 days	Thu 8/23/18	Mon 8/27/18	Guido	■ Guido																																												
100	Raise valve boxes and man hole lids to finished grade in paved areas	14 days	Thu 7/26/18	Tue 8/14/18	Guido	■ Guido																																												

Project: CENTRAL AVE. SCHEDU Date: Thu 10/19/17	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			

