

ID	Task Name	Duration	Start	Finish	Resource Names	Dec '17	Jan '18	Feb '18
1	Close west bound lane to traffic from Ash St to Cornstock St.	10 days	Mon 1/22/18	Fri 2/2/18	Guido	3	7	11
2	demo sidewalk and curb, underground work from Sunset to Robinson, south side	5 days	Mon 1/22/18	Fri 1/26/18	Cradar	10	14	18
3	Excavate for inlet and manhole at Sta 1285+01.7 Lt	5 days	Mon 1/22/18	Fri 1/26/18	Cradar	17	21	25
4	Demo and excavate for CG3 at Sta 1286+45 Lt	2 days	Wed 1/24/18	Thu 1/25/18	Cradar	24	26	28
5	Demo and prep Willamette Street - north side	4 days	Mon 1/29/18	Thu 2/1/18	Cradar	31	3	5
6	Pour back ADA ramp at Sta 1357+57 Lt	2 days	Thu 1/25/18	Fri 1/26/18	Guido	7	9	11
7	Pour back ADA ramps, curbs and sidewalks at Mardonna and Eagle on north side	2 days	Thu 1/25/18	Fri 1/26/18	Guido	14	16	18
8	Pour back ADA ramps at Kruse Street Lt	2 days	Wed 1/24/18	Thu 1/25/18	Guido	21	23	25
9	Setup and pour ADA ramps at Kruse St. north	3 days	Wed 1/24/18	Fri 1/26/18	Guido	28	30	31
10	Setup and pour ADA ramps at Robinson St. north	3 days	Wed 1/24/18	Fri 1/26/18	Guido	3	5	7
11	Pour sidewalk in front of Abby's	1 day	Thu 1/25/18	Thu 1/25/18	Guido	10	11	12
12	excavate for inlet at SE corner of Umpqua Street	2 days	Thu 1/25/18	Fri 1/26/18	Guido	17	19	21
13	demo and prep SE corner of Umpqua Street, place underground pipes	5 days	Mon 1/29/18	Fri 2/2/18	Cradar	24	29	31

Project: CENTRAL AVE. SCHEDU
Date: Tue 1/23/18