

ID	Task Name	Duration	Start	Finish	Dec '17	Jan '18	Feb '18	Mar '18
1	Close west bound lane to traffic from Ash St to Comstock St.	10 days	Mon 1/29/18	Fri 2/9/18			Guido	
2	demo sidewalk and curb, underground work from Sunset to Robinson, south side	5 days	Mon 1/29/18	Fri 2/2/18		Cradar		
3	Construction stopped at Sunset waiting for possible ODOT beacon participation.	14 days	Mon 1/29/18	Thu 2/15/18			City	
4	Demo and excavate for ADA ramps and inlets at Hawthorne St. south side	6 days	Mon 1/29/18	Mon 2/5/18		Cradar		
5	Demo and prep Willamette Street - north side	4 days	Mon 1/29/18	Thu 2/1/18		Cradar		
6	Work stopped at Willamette St. for redesign of pipe and manhole. Waiting for Heberly Engineering response.	5 days	Mon 1/29/18	Fri 2/2/18		City		
7	Completion of concrete work on ADA's along north Central between Sherman and	4 days	Mon 1/29/18	Thu 2/1/18		Guido		
8	trench patching from RR tracks to Comstock - north side	3 days	Wed 1/31/18	Fri 2/2/18		Guido		
9	begin demo and underground from Hawthorne to Taylor St - south side	14 days	Tue 2/6/18	Fri 2/23/18			Cradar	
10	Pour back ADA ramps, curbs and sidewalks at Mardonna and Eagle on north side	2 days	Mon 1/29/18	Tue 1/30/18		Guido		
11	demo and prep SE corner of Umpqua Street, place underground pipes	5 days	Mon 1/29/18	Fri 2/2/18		Cradar		
12	Work stopped at SE corner of Umpqua pending redesign of street grade and drainage	6 days	Mon 1/29/18	Mon 2/5/18			City	

Project: CENTRAL AVE. SCHEDU
Date: Tue 1/30/18

- Task
- Split
- Milestone
- Summary
- Project Summary
- Inactive Task
- Inactive Milestone
- Inactive Summary
- Manual Task
- Duration-only
- Manual Summary Rollup
- Manual Summary
- Start-only
- Finish-only
- External Tasks
- External Milestone
- Deadline
- Progress
- Manual Progress

ID	Task Name	Duration	Start	Finish	Dec '17	Jan '18	Feb '18	Mar '18
13	Work stopped at NE corner of Umpqua pending design change on SE corner of Umpqua. (Can't close corner to pedestrian traffic until SE corner is completed.)				3	10	17	24
14	Trench patching from Umpqua to end of project	3 days	Wed 1/31/18	Fri 2/2/18			28	4
15	Install storm pipe and excavate for inlet at SE corner of Umpqua pending design change	1 day	Tue 2/6/18	Tue 2/6/18			4	11
16	Pour new inlet base at SE corner of Umpqua Street	1 day	Wed 2/7/18	Wed 2/7/18			11	18
17	pour back ADA ramp, curbs and sidewalks at SE corner of Umpqua Street	1 day	Thu 2/8/18	Thu 2/8/18			18	25
18	Wait on demo at Umatilla pending electrical submittals							
19	demo and prep south side of Central from Waite Street east	5 days	Tue 1/30/18	Mon 2/5/18			28	4
20	Setup and pour new ADA on south side of Central between waite and Silver Glen	3 days	Tue 2/6/18	Thu 2/8/18			4	11
21	demo and prep for ADA ramp at SW corner of Umpqua - pending approval of sidewalk change order	0 days	Mon 2/5/18	Mon 2/5/18			11	18
22	Place conduit at power source SW corner of Umpqua - pending approval of sidewalk change order	2 days	Tue 2/6/18	Wed 2/7/18			18	25

Project: CENTRAL AVE. SCHEDU
Date: Tue 1/30/18

Task			
Split			
Milestone			
Summary			
Project Summary			
Inactive Task			
Inactive Milestone			

ID	Task Name	Duration	Start	Finish	Dec '17	Jan '18	Feb '18	Mar '18
23	Begin demo and prep on north side of street between State and Umpqua - pending sidewalk change order approval	10 days	Mon 2/12/18	Fri 2/23/18	3	10	17	24
24	Place conduit for street lights on north side of Central between State and Umpqua	3 days	Mon 2/12/18	Wed 2/14/18				
25	Dig out for tree grates and install root barrier and topsoil between Umpqua and State	2 days	Mon 2/12/18	Tue 2/13/18				
26	Set tree grates and frames along north side of Central between State and Umpqua	2 days	Wed 2/14/18	Thu 2/15/18				
27	Set up and pour back curbs and sidewalks between Umpqua and State Steets, north side	3 days	Fri 2/16/18	Tue 2/20/18				
28	<New Task>							
29	Auger lamp pole bases at Umpqua and State - north side	3 days	Wed 2/14/18	Fri 2/16/18				



Project: CENTRAL AVE. SCHEDU
Date: Tue 1/30/18

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			