

ID	Task Name	Duration	Start	Finish	October 15, 2017	October 22, 2017	October 29, 2017	November 5, 2017
					Oct 15, '17	Oct 22, '17	Oct 29, '17	Nov 5, '17
					T W T F S	S M T W T F S	S M T W T F S	S M T W T F S
1	Saw cut from Comstock To Grant St	2 days	Wed 10/18/17	Thu 10/19/17		<b>Cradar</b>		
2	Survey from Mardonna to Opal St	3 days	Wed 10/18/17	Fri 10/20/17		<b>Hibbs</b>		
3	Layout sawcutting from Mardonna to Opal	2 days	Wed 10/18/17	Thu 10/19/17		<b>Guido</b>		
4	Close Eastbound lane, move to center lane from Mardonna to Opal	6 days	Mon 10/23/17	Mon 10/30/17			<b>Guido</b>	
5	Survey and layout from Mardonna to Willamette	2 days	Thu 11/23/17	Fri 11/24/17				
6	Begin Sawcutting from Mardonna to Opal south side of Street	2 days	Mon 10/23/17	Tue 10/24/17			<b>Cradar</b>	
7	Begin ADA removal from Mardonna to Opal, South	5 days	Wed 10/25/17	Tue 10/31/17			<b>Cradar</b>	
8	Begin construction of new ADA ramps from Mardonna to Opal, South	4 days	Fri 10/27/17	Wed 11/1/17			<b>Guido</b>	
9	Close westbound lane from Opal to Mardonna	6 days	Tue 10/31/17	Tue 11/7/17				<b>Guido</b>
10	Begin sawcutting from Opal to Mardonna north side of Street	2 days	Tue 10/31/17	Wed 11/1/17				<b>Cradar</b>
11	Begin removal of ADA's from Opal to Mardonna, North	5 days	Wed 11/1/17	Tue 11/7/17				<b>Cradar</b>
12	Begin construction of new ADA ramps from Opal to Mardonna, North	5 days	Fri 11/3/17	Thu 11/9/17				<b>Cradar</b>

Project: Central 3 wk nov 11 Date: Wed 10/18/17	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			