

















ID	Task Name	Duration	Start	Finish	Resource Names	Dec '17				Jan '18				Feb '18				Mar '18			
						3	10	17	24	31	7	14	21	28	4	11	18	25	4	11	18
14	Place conduit for street lights on north side of Central between State and Umpqua	3 days	Thu 2/22/18	Mon 2/26/18	Kunert															 Kunert	
15	Dig out for tree grates and install root barrier and topsoil between Umpqua and State	3 days	Sun 2/18/18	Tue 2/20/18	Guido															 Guido	
16	Auger lamp pole bases at Umpqua and State - north side	3 days	Mon 2/19/18	Wed 2/21/18	Kunert															 Kunert	
17	Set tree grates and frames along north side of Central between State and Umpqua	2 days	Wed 2/21/18	Thu 2/22/18	Guido															 Guido	
18	Set up and pour back curbs and sidewalks between Umpqua and State Steets, north side	5 days	Mon 2/26/18	Fri 3/2/18	Guido															 Guido	
19	Pour lamp pole bases between Umpqua and State St. - north side	1 day	Tue 2/20/18	Tue 2/20/18	Kunert															 Kunert	
20	set up and pour new ADA ramps at State St - north side	5 days	Wed 2/21/18	Tue 2/27/18	Guido															 Guido	
21	Trench patching Umpqua to State and Smoke Shoppe	8 days	Wed 2/21/18	Fri 3/2/18	Guido															 Guido	

Project: CENTRAL AVE. SCHEDU Date: Tue 2/13/18	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only	