

ID	Task Name	Duration	Start	Finish	Resource Names	Dec '17	Jan '18	Feb '18	Mar '18	Apr '18	May '18	Jun '18	Jul '18	Aug '18
1	road striping and legends	3 days	Mon 7/16/18	Wed 7/18/18	Apply-A-Line	3	10	17	24	31	7	14	21	28
2	complete inlet installs and replacements	10 days	Mon 7/16/18	Fri 7/27/18	Guido									
3	repair blocked conduit for signal controller	2 days	Wed 7/18/18	Thu 7/19/18	Guido									
4	pour end slope paving at Miller Street	1 day	Wed 7/18/18	Wed 7/18/18	Guido									
5	circle cut manholes - night work	2 days	Wed 7/18/18	Thu 7/19/18	American Concrete									
6	adjust manholes and valve boxes	11 days	Thu 7/19/18	Thu 8/2/18	Guido									
7	install handrails at sidewalks	2 days	Thu 7/19/18	Fri 7/20/18	Guido									
8	complete topsoil, seeding and ac slope paving	10 days	Fri 7/20/18	Thu 8/2/18	Guido									
9	fill left out sidewalk ramp at sta 1326+00 LT	1 day	Mon 7/23/18	Mon 7/23/18	Guido									
10	complete installation of flashing beacon	2 days	Mon 7/23/18	Tue 7/24/18	Kunert									
11	install signal controller	1 day	Mon 7/23/18	Mon 7/23/18	Kunert									
12	demo and prep of west side of Calapooia	2 days	Mon 7/23/18	Tue 7/24/18	Cradar									
13	cut out valley gutter at Nellie's Deli	1 day	Mon 7/23/18	Mon 7/23/18	Guido									
14	prep and pour curbs and sidewalk at west side of Calapooia	3 days	Wed 7/25/18	Fri 7/27/18	Guido									
15	prep and pour valley gutter at Nellie's Deli	1 day	Wed 7/25/18	Wed 7/25/18	Guido									
16	complete all cleanup and mobe out	15 days	Mon 7/30/18	Fri 8/17/18	Guido									
17														

Project: CENTRAL AVE. SCHEDU
Date: Tue 7/17/18

Task Split Milestone Summary

Manual Task Duration-only Manual Summary Rollup Manual Summary

Start-only Finish-only External Tasks External Milestone

Deadline Progress Manual Progress