



DAILY PROGRESS REPORT

**809 SE PINE ST.
ROSEBURG, OR 97470
Phone 541-673-0166
Fax 541-440-9392**

| | |
|--|------------------------------------|
| PROJECT NAME (SECTION) Valentine Ave Improvements – 1209-26 | CONTRACT NO. |
| CLIENT City of Sutherlin | PROJECT MANAGER Erik Ranger |
| CONTRACTOR OR SUBCONTRACTOR Knife River | |

| WEATHER | | | | | | NUMBER OF PERSONNEL AND MAJOR EQUIPMENT | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--------------------------|-------|-----------------|-------------|-------------|---------|---|-----------|---------------|----------|----------|---------|-----------|-----------|----------|-------|-----------|------------|-------|-------------|-------|--------|-------|--------|---------|--------------|----------------|---------------|-------------|---|--|--|--|--|
| CLEAR X | FAIR | CLOUDY | SHOWER | RAIN | SNOW | SUPERVISORS | OPERATORS | TRUCK DRIVERS | LABORERS | TRAINEES | FLAGGER | PILOT CAR | EXCAVATOR | BACK HOE | BLADE | COMPACTOR | COMPRESSOR | CRANE | DISTRIBUTOR | DOZER | LOADER | PAVER | ROLLER | SCRAPER | TRUCK - DUMP | TRUCK - PICKUP | TRUCK - WATER | VAC TRAILER | | | | | |
| TEMP | TO 32 | 32-50 | 50-70 am | 70-83 pm | 83 PLUS | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| WIND | STILL | LOW x | MED | HIGH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HUMIDITY | DRY | LOW X | MED | HIGH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACTOR/SUBCONTRACTOR | | HOURS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Knife River | | 7:00am – 5:00pm | | | | 1 | 3 | 4 | 2 | | | | | 1 | 1 | | | | | | | 1 | 1 | | | 1 | | | 4 | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| LOCATION | AND/OR DESCRIPTION OF WORK | ESTIMATED QUANTITIES | | |
|---------------|--------------------------------|----------------------|-----------|----------|
| | | ITEM NO. | THIS DATE | TOTAL |
| 16+50 - 15+40 | General Excavation | 0330-105000K | 190 CuYd | 320 CuYd |
| 16+50 - 17+50 | Aggregate Base | 0640-0100000M | 160 Ton | 160 Ton |
| 16+50 - 17+50 | Subgrade Reinforcement Geogrid | 0350-0107000J | 422 SqYd | 422 SqYd |
| | | | | |
| | | | | |
| | | | | |

REMARKS: Include condition of traffic control and roadway; Important discussions with contractor; rejected work or materials and reasons; delays, difficulties, accidents, utility damage and other unusual conditions and events; arrivals and departures of major equipment, visitors.

Aggregate Base – Requested that knife River develop a plan to separate “incidental base use” from aggregate base within roadway prism.

| | | | | | | | | | |
|-----------------------------------|--------------|---|---|---|---|--------|---|---|---------------------------|
| PREPARED BY: Jerry Thackery:eb | SHIFT Day | S | M | T | W | T X | F | S | WORK DATE Aug. 1, 2019 |
|-----------------------------------|--------------|---|---|---|---|--------|---|---|---------------------------|

USE BACK FOR ADDITIONAL REMARKS – SEE BACK



DAILY PROGRESS REPORT

809 SE PINE ST.
ROSEBURG, OR 97470
Phone 541-673-0166
Fax 541-440-9392

| | |
|---|--------------------------|
| PROJECT Valentine Ave. Improvements | WORK DATE Aug 1, 2019 |
| REMARKS CONTINUED | |
| TRAFFIC CONTROL (TP & DT) Street closed to through traffic. | |
| ATERIALS REJECTED None | |
| EQUIPMENT No issues | |
| EFFECTS ON WORK (WEATEHR, ACCIDENTS, BREAKDOWNS, DELAYS, PERSONNEL, ETC.) none | |
| PROJECT VISITORS None | |



DAILY PROGRESS REPORT

**809 SE PINE ST.
ROSEBURG, OR 97470
Phone 541-673-0166
Fax 541-440-9392**

| | |
|--|------------------------------------|
| PROJECT NAME (SECTION) Valentine Ave Improvements – 1209-26 | CONTRACT NO. |
| CLIENT City of Sutherlin | PROJECT MANAGER Erik Ranger |

CONTRACTOR OR SUBCONTRACTOR **Knife River**

| WEATHER | | | | | | NUMBER OF PERSONNEL AND MAJOR EQUIPMENT | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--------------------------|-------|-----------------|-------------|-------|---------------|---|-----------|---------------|----------|----------|---------|-----------|-----------|----------|-------|-----------|------------|-------|-------------|-------|--------|-------|--------|---------|--------------|----------------|---------------|-------------|--|--|--|--|--|
| CLEAR X | FAIR | CLOUDY | SHOWER | RAIN | SNOW | SUPERVISORS | OPERATORS | TRUCK DRIVERS | LABORERS | TRAINEES | FLAGGER | PILOT CAR | EXCAVATOR | BACK HOE | BLADE | COMPACTOR | COMPRESSOR | CRANE | DISTRIBUTOR | DOZER | LOADER | PAVER | ROLLER | SCRAPER | TRUCK - DUMP | TRUCK - PICKUP | TRUCK - WATER | VAC TRAILER | | | | | |
| TEMP | TO 32 | 32-50 | 50-70 am | 70-83 | 83 PLUS pm | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| WIND | STILL | LOW x | MED | HIGH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HUMIDITY | DRY | LOW X | MED | HIGH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACTOR/SUBCONTRACTOR | | HOURS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Knife River | | 7:00am – 3:00pm | | | | 2 | 3 | 4 | 2 | | | | | | 1 | | | | | | | 1 | | 1 | | | | 4 | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| LOCATION | AND/OR DESCRIPTION OF WORK | ESTIMATED QUANTITIES | | |
|---------------|---------------------------------------|----------------------|-----------|----------|
| | | ITEM NO. | THIS DATE | TOTAL |
| 15+40 – 16+50 | Subgrade Reinforcement Geogrid | 0350-0107000J | 465 SqYd | 887 SqYd |
| 15+40 – 16+50 | Aggregate Base – 1 st Lift | 0640-0100000M | 175 Ton | 335 Ton |
| 16+50 - 17+50 | Aggregate Base – 2 nd Lift | 0640-0100000M | 280 Ton | 615 Ton |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

REMARKS: Include condition of traffic control and roadway; Important discussions with contractor; rejected work or materials and reasons; delays, difficulties, accidents, utility damage and other unusual conditions and events; arrivals and departures of major equipment, visitors.

| | | | | | | | | | |
|-----------------------------------|--------------|---|---|---|---|---|---|---|--------------------------|
| PREPARED BY: Jerry Thackery:eb | SHIFT Day | S | M | T | W | T | F | S | WORK DATE Aug.2, 2019 |
|-----------------------------------|--------------|---|---|---|---|---|---|---|--------------------------|

USE BACK FOR ADDITIONAL REMARKS – SEE BACK



DAILY PROGRESS REPORT

809 SE PINE ST.
 ROSEBURG, OR 97470
 Phone 541-673-0166
 Fax 541-440-9392

| | |
|---|----------------------------------|
| <p>PROJECT Valentine Ave. Improvements</p> | <p>WORK DATE Aug 2, 2019</p> |
| <p>REMARKS CONTINUED</p> <div style="display: flex; justify-content: space-around;"> <div data-bbox="240 436 808 861"> </div> <div data-bbox="812 436 1377 861"> </div> </div> <div style="display: flex; justify-content: space-around; margin-top: 10px;"> <div data-bbox="240 861 808 892"> <p>2735 – Subgrade Sta. 15-40 looking ahead</p> </div> <div data-bbox="812 861 1377 892"> <p>2738 – Gas line relocate (not KRM)</p> </div> </div> <div style="display: flex; justify-content: center; margin-top: 20px;"> <div data-bbox="240 919 857 1386"> </div> </div> <div style="display: flex; justify-content: center; margin-top: 10px;"> <div data-bbox="240 1386 857 1417"> <p>2739 – Gas line relocate (not KRM)</p> </div> </div> | |
| <p>TRAFFIC CONTROL (TP & DT) Street closed to through traffic.</p> | |
| <p>ATERIALS REJECTED None</p> | |
| <p>EQUIPMENT No issues</p> | |
| <p>EFFECTS ON WORK (WEATEHR, ACCIDENTS, BREAKDOWNS, DELAYS, PERSONNEL, ETC.) none</p> | |
| <p>PROJECT VISITORS None</p> | |



DAILY PROGRESS REPORT

**809 SE PINE ST.
ROSEBURG, OR 97470
Phone 541-673-0166
Fax 541-440-9392**

| | |
|--|------------------------------------|
| PROJECT NAME (SECTION) Valentine Ave Improvements – 1209-26 | CONTRACT NO. |
| CLIENT City of Sutherlin | PROJECT MANAGER Erik Ranger |
| CONTRACTOR OR SUBCONTRACTOR Knife River | |

| WEATHER | | | | | | NUMBER OF PERSONNEL AND MAJOR EQUIPMENT | | | | | | | | | | | | | | | | | | | | | | | | |
|--------------------------|-------|----------|-------------|-------|---------------|---|-----------|---------------|----------|----------|---------|-----------|-----------|----------|-------|-----------|------------|-------|-------------|-------|--------|-------|--------|---------|--------------|----------------|---------------|-------------|--|--|
| CLEAR X | FAIR | CLOUDY | SHOWER | RAIN | SNOW | SUPERVISORS | OPERATORS | TRUCK DRIVERS | LABORERS | TRAINEES | FLAGGER | PILOT CAR | EXCAVATOR | BACK HOE | BLADE | COMPACTOR | COMPRESSOR | CRANE | DISTRIBUTOR | DOZER | LOADER | PAVER | ROLLER | SCRAPER | TRUCK - DUMP | TRUCK - PICKUP | TRUCK - WATER | VAC TRAILER | | |
| TEMP | TO 32 | 32-50 | 50-70 am | 70-83 | 83 PLUS pm | | | | | | | | | | | | | | | | | | | | | | | | | |
| WIND | STILL | LOW x | MED | HIGH | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HUMIDITY | DRY | LOW X | MED | HIGH | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACTOR/SUBCONTRACTOR | | | | | | HOURS | | | | | | | | | | | | | | | | | | | | | | | | |
| Knife River | | | | | | 7:00am – 5:00pm | 1 | 3 | 4 | 2 | | | | 2 | 2 | | | | | | | 1 | 1 | | 4 | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| LOCATION | AND/OR DESCRIPTION OF WORK | ESTIMATED QUANTITIES | | |
|---------------|---|----------------------|-----------|-----------|
| | | ITEM NO. | THIS DATE | TOTAL |
| 14+50 – 15+40 | Excavated to Subgrade | 0330-105000K | 152 CY | 472 CY |
| | Placed Geo-Grid | 0350-0107000J | 380 SqYd | 1267 SqYd |
| | Placed 1 st Lift Base Aggregate | 0640-0100000M | 115 Ton | 730 Ton |
| 15+50 | Installed 12" Ductile Iron Storm Cross Over | 0445-060012AF | 40 Ft | 40 Ft |
| 15+45 – 14+65 | Installed 12" Ductile Iron Storm Sewer | 0445-060012AF | 80 Ft | 120 Ft |
| | | | | |
| | | | | |

REMARKS: Include condition of traffic control and roadway; Important discussions with contractor; rejected work or materials and reasons; delays, difficulties, accidents, utility damage and other unusual conditions and events; arrivals and departures of major equipment, visitors.

| | | | | | | | | | |
|-----------------------------------|--------------|---|--------|---|---|---|---|---|--------------------------|
| PREPARED BY: Jerry Thackery:eb | SHIFT Day | S | M X | T | W | T | F | S | WORK DATE Aug.5, 2019 |
|-----------------------------------|--------------|---|--------|---|---|---|---|---|--------------------------|

USE BACK FOR ADDITIONAL REMARKS – SEE BACK



DAILY PROGRESS REPORT

809 SE PINE ST.
 ROSEBURG, OR 97470
 Phone 541-673-0166
 Fax 541-440-9392

| | |
|---|--------------------------|
| PROJECT Valentine Ave. Improvements | WORK DATE Aug 5, 2019 |
| REMARKS CONTINUED <div style="display: flex; justify-content: space-around;"> <div data-bbox="250 541 755 1209"> </div> <div data-bbox="768 749 1380 1209"> </div> </div> <div style="display: flex; justify-content: space-around; margin-top: 10px;"> <div data-bbox="233 1209 521 1241"> <p>2740 - Lowering Utilities</p> </div> <div data-bbox="774 1209 1369 1241"> <p>2741 – 12-inch Ductile iron Storm Sewer Crossing</p> </div> </div> | |
| TRAFFIC CONTROL (TP & DT) Street closed to through traffic. | |
| MATERIALS REJECTED None | |
| EQUIPMENT No issues | |
| EFFECTS ON WORK (WEATHER, ACCIDENTS, BREAKDOWNS, DELAYS, PERSONNEL, ETC.) none | |
| PROJECT VISITORS None | |



DAILY PROGRESS REPORT

**809 SE PINE ST.
ROSEBURG, OR 97470
Phone 541-673-0166
Fax 541-440-9392**

| | |
|--|------------------------------------|
| PROJECT NAME (SECTION) Valentine Ave Improvements – 1209-26 | CONTRACT NO. |
| CLIENT City of Sutherlin | PROJECT MANAGER Erik Ranger |

CONTRACTOR OR SUBCONTRACTOR **Knife River**

| WEATHER | | | | | | NUMBER OF PERSONNEL AND MAJOR EQUIPMENT | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--------------------------|------------|-----------------|-------------|-------------|---------|---|-----------|---------------|----------|----------|---------|-----------|-----------|----------|-------|-----------|------------|-------|-------------|-------|--------|-------|--------|---------|--------------|----------------|---------------|-------------|--|--|--|--|--|--|
| CLEAR | FAIR Pm | CLOUDY am | SHOWER | RAIN | SNOW | SUPERVISORS | OPERATORS | TRUCK DRIVERS | LABORERS | TRAINEES | FLAGGER | PILOT CAR | EXCAVATOR | BACK HOE | BLADE | COMPACTOR | COMPRESSOR | CRANE | DISTRIBUTOR | DOZER | LOADER | PAVER | ROLLER | SCRAPER | TRUCK - DUMP | TRUCK - PICKUP | TRUCK - WATER | VAC TRAILER | | | | | | |
| TEMP | TO 32 | 32-50 | 50-70 am | 70-83 pm | 83 PLUS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| WIND | STILL | LOW x | MED | HIGH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HUMIDITY | DRY | LOW | MED X | HIGH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACTOR/SUBCONTRACTOR | | HOURS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Knife River | | 7:00am – 6:00pm | | | | 2 | 3 | 4 | 2 | | | | | 1 | 1 | | | | | | 1 | 1 | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| LOCATION | AND/OR DESCRIPTION OF WORK | ESTIMATED QUANTITIES | | |
|---------------|--|----------------------|-----------|----------|
| | | ITEM NO. | THIS DATE | TOTAL |
| 13+75 -14+50 | Excavated to Grade | 0330-105000K | 152 CY | 472 CY |
| | Placed Geo-Grid | 0350-0107000J | 317 SY | 1584 SY |
| | Placed 1 st Lift Aggregate Base | 0640-0100000M | 633 Ton | 1363 Ton |
| 14+50 – 15+40 | Placed 2 nd Lift Aggregate Base | 0640-0100000M | 402 Ton | 1765 Ton |
| | | | | |
| 13+40 -14+65 | Installed 12-inch Ductile Storm pipe | 0445-060012AF | 125 LF | 245 LF |
| | | | | |

REMARKS: Include condition of traffic control and roadway; Important discussions with contractor; rejected work or materials and reasons; delays, difficulties, accidents, utility damage and other unusual conditions and events; arrivals and departures of major equipment, visitors.

| | | | | | | | | | |
|-----------------------------------|--------------|---|---|--------|---|---|---|---|--------------------------|
| PREPARED BY: Jerry Thackery:eb | SHIFT Day | S | M | T X | W | T | F | S | WORK DATE Aug.6, 2019 |
|-----------------------------------|--------------|---|---|--------|---|---|---|---|--------------------------|

USE BACK FOR ADDITIONAL REMARKS – SEE BACK



DAILY PROGRESS REPORT

809 SE PINE ST.
ROSEBURG, OR 97470
Phone 541-673-0166
Fax 541-440-9392

| | |
|---|--------------------------|
| PROJECT Valentine Ave. Improvements | WORK DATE Aug 6, 2019 |
| REMARKS CONTINUED | |
|  | |
| 2745 – Sub grade and storm sewer | |
| TRAFFIC CONTROL (TP & DT) Street closed to through traffic. | |
| ATERIALS REJECTED None | |
| EQUIPMENT No issues | |
| EFFECTS ON WORK (WEATEHR, ACCIDENTS, BREAKDOWNS, DELAYS, PERSONNEL, ETC.) none | |
| PROJECT VISITORS None | |



DAILY PROGRESS REPORT

809 SE PINE ST.
 ROSEBURG, OR 97470
 Phone 541-673-0166
 Fax 541-440-9392

| | |
|--|----------------------------------|
| <p>PROJECT Valentine Ave. Improvements</p> | <p>WORK DATE Aug 7, 2019</p> |
| <p>REMARKS CONTINUED</p> <div style="display: flex; justify-content: space-around;"> <div data-bbox="235 520 812 966"> </div> <div data-bbox="820 520 1393 966"> </div> </div> <div style="display: flex; justify-content: space-around; margin-top: 10px;"> <div data-bbox="248 968 776 1001"> <p>2750 – Storm Sewer Crossing at Sta. 13+26</p> </div> <div data-bbox="829 968 1377 1031"> <p>2758 – Storm Sewer Trench to Sta. 11+80 Lt. Looking ahead</p> </div> </div> | |
| <p>TRAFFIC CONTROL (TP & DT) Street closed to through traffic.</p> | |
| <p>MATERIALS REJECTED None</p> | |
| <p>EQUIPMENT No issues</p> | |
| <p>EFFECTS ON WORK (WEATEHR, ACCIDENTS, BREAKDOWNS, DELAYS, PERSONNEL, ETC.) none</p> | |
| <p>PROJECT VISITORS None</p> | |



DAILY PROGRESS REPORT

**809 SE PINE ST.
ROSEBURG, OR 97470
Phone 541-673-0166
Fax 541-440-9392**

| | |
|--|------------------------------------|
| PROJECT NAME (SECTION) Valentine Ave Improvements – 1209-26 | CONTRACT NO. |
| CLIENT City of Sutherlin | PROJECT MANAGER Erik Ranger |

CONTRACTOR OR SUBCONTRACTOR **Knife River**

| WEATHER | | | | | | NUMBER OF PERSONNEL AND MAJOR EQUIPMENT | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--------------------------|-------|------------------|-------------|-------|---------------|---|-----------|---------------|----------|----------|---------|-----------|-----------|----------|-------|-----------|------------|-------|-------------|-------|--------|-------|--------|---------|--------------|----------------|---------------|--------------|---|--|--|--|--|
| CLEAR | FAIR | CLOUDY am | SHOWER | RAIN | SNOW | SUPERVISORS | OPERATORS | TRUCK DRIVERS | LABORERS | TRAINEES | FLAGGER | PILOT CAR | EXCAVATOR | BACK HOE | BLADE | COMPACTOR | COMPRESSOR | CRANE | DISTRIBUTOR | DOZER | LOADER | PAVER | ROLLER | SCRAPER | TRUCK - DUMP | TRUCK - PICKUP | TRUCK - WATER | Curb Machine | | | | | |
| TEMP | TO 32 | 32-50 | 50-70 am | 70-83 | 83 PLUS pm | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| WIND | STILL | LOW x | MED | HIGH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HUMIDITY | DRY | LOW | MED X | HIGH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACTOR/SUBCONTRACTOR | | HOURS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Knife River | | 6:30am – 5:00pm | | | | 1 | 3 | 4 | 2 | | | | 2 | 2 | | | | | | | 1 | 1 | 1 | | | 4 | | | | | | | |
| B&D Concrete | | 12:00pm – 4:00pm | | | | 1 | | | 5 | | | | | | | | | | | | | | | | | | | | 1 | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| LOCATION | AND/OR | DESCRIPTION OF WORK | ESTIMATED QUANTITIES | | |
|---------------|--------|-------------------------------------|----------------------|-----------|-----------|
| | | | ITEM NO. | THIS DATE | TOTAL |
| 11+20 – 12+50 | | General Excavation | 0330-0105000K | 463 CY | 1638 CY |
| 11+20 – 12+50 | | Place Geo-Grid | 0350-0107000J | 550 SY | 2662 SY |
| 12+50 – 11+20 | | Base Aggregate 1 st Lift | 0640-0100000M | 216 Ton | |
| 13+75 – 11+70 | | Base Aggregate 2 nd Lift | 0640-0100000M | 430 Ton | 2375 Ton* |
| 10+80 – 12+30 | | 12-inch Ductile Iron Sewer Pipe | 0445-060012AF | 150 LF | 545 LF |
| | | CG-3 Concrete Inlet | 0470-0309000E | 3 EA | 3 EA |
| | | G-2 Concrete Inlet | 0470-0315000E | 1 EA | 1 EA |

REMARKS: Include condition of traffic control and roadway; Important discussions with contractor; rejected work or materials and reasons; delays, difficulties, accidents, utility damage and other unusual conditions and events; arrivals and departures of major equipment, visitors.

*Quantity Adjusted to load tickets.

Extruded Curbs – setting up to place tomorrow.

| | | | | | | | | | |
|-----------------------------------|--------------|---|---|---|---|--------|---|---|--------------------------|
| PREPARED BY: Jerry Thackery:eb | SHIFT Day | S | M | T | W | T X | F | S | WORK DATE Aug.8, 2019 |
|-----------------------------------|--------------|---|---|---|---|--------|---|---|--------------------------|



DAILY PROGRESS REPORT

809 SE PINE ST.
ROSEBURG, OR 97470
Phone 541-673-0166
Fax 541-440-9392

| | |
|--|--------------------------|
| PROJECT Valentine Ave. Improvements | WORK DATE Aug 8, 2019 |
|--|--------------------------|

REMARKS CONTINUED



2762 – CG-3 Inlet slip form



2766 – End of day excavation progress



2767 – 12-inch storm sewer, looking westerly

TRAFFIC CONTROL (TP & DT)

Street closed to through traffic.

ATERIALS REJECTED

None

EQUIPMENT

No issues

EFFECTS ON WORK (WEATEHR, ACCIDENTS, BREAKDOWNS, DELAYS, PERSONNEL, ETC.)

none

PROJECT VISITORS

None

| |
|--|
| |
| |



DAILY PROGRESS REPORT

809 SE PINE ST.
 ROSEBURG, OR 97470
 Phone 541-673-0166
 Fax 541-440-9392

| | |
|--|--------------------------|
| PROJECT Valentine Ave. Improvements | WORK DATE Aug 9, 2019 |
|--|--------------------------|

REMARKS CONTINUED



2768 – Slip formed curb/gutter East end Rt. Side 2770 – Setting CG-3 inlet top



2772 – 12-inch storm sewer cross pipe at Sta. 11+06

TRAFFIC CONTROL (TP & DT)

Street closed to through traffic.

MATERIALS REJECTED

None

EQUIPMENT

No issues

EFFECTS ON WORK (WEATEHR, ACCIDENTS, BREAKDOWNS, DELAYS, PERSONNEL, ETC.)

none

PROJECT VISITORS

None