

COUNCIL PRIORITIES / OPERATIONAL INITIATIVES

COMMUNITY DEVELOPMENT/PUBLIC WORKS: WASTEWATER			
			a.swan@ci.sutherlin.or.us
Objective: Goal 5 2019 Council Priority	Due Date	Council Date	Status
Priority-High (in process): Complete construction of new Wastewater Treatment Plant			
1. Bid process - present to council	Mar '18	3/15/2018	Completed
2. Award contract	Mar '18		Completed
3. Notice to Proceed - strat construction	Apr '18		Completed
4. Complete construction	Oct '19		
5. Report to council	Nov '19	11/12/2019	
6. Start one-year performance evaluation	Nov '19		
7. Complete one-year performance evaluation	Nov '20		
8. Report to council	Jan '21	1/11/2021	
Objective: Goal 5			
NPDES Permit renewal			
1. Submitted	Mar '11		Completed
2. DEQ submitted NPDES permit to City for review	Mar '19		
3. NPDES issuance	Jun '19		
4. Report to Council	Jul '19	7/22/2019	
Objective: Goal 5 2019 Council Priority			
Priority-High: Initiate a new in-flow and infiltration prevention program			
1. Identify funding	Jun '19		
2. Budget 2019-20 fiscal year	Jul '19		
3. Continue the inflow and infiltration management improvement plan	Jan '20		
4. Report to council	Feb '20	2/24/2020	
Objective: Goal 5 2019 Council Priority			
Priority-High: Evaluate the current and potential use of Everett Avenue building			
1. Council Workshop	Feb '19	2/11/2019	
2. Present to council	Jun '19	6/24/2019	
3. Implement council's recommendations	Dec '19		
4. Report to council	Jan '20	1/27/2020	
Objective: Goal 5 2019 Council Priority			
Priority-High (in process): Obtain certification NPDES permit from DEQ			
1. DEQ Wester Region review	Dec '18		Completed
2. DEQ Headquarters review EPA comments	Apr '19		
3. City review	Jun '19		
4. NPDES Permit	Dec '19		
5. Report to council	Jan '20	1/27/2020	

Note: "Report to Council" can be a written update, presentation, or a Workshop